Update of 2023 Water Storage Report for WPIC – October 11, 2023

Montana DNRC State Water Brian Holling- Projects Bureau Chief

Brief Overview of State Water Projects

- State Water Projects are administered by the State Water Projects Bureau (SWPB) which oversees the operation, management, and rehabilitation of state-owned dams, canals, and hydropower.
- The SWPB markets water from these projects, primarily for irrigation and administers over 300,000 acre feet of water through 1,800 water-marketing contracts.
- Revenue from water purchase contracts, leasing of lands associated with the projects, and net revenue from hydropower generation supplements funds are used for state water project rehabilitations. Debt repayment funds come from repayment contracts with the water users as well as Hydropower Earnings.

- Another revenue source is State Special Revenue Water Storage Account from the coal severance tax.
- The SWPB ensures that projects are operated and maintained in a safe, efficient manner, are kept to current dam safety standards, and that repayment contracts are properly administered.
- The SWPB is also responsible for overseeing repairs, maintenance, and rehabilitation of approximately 250 miles of irrigation canals associated with state-owned projects.
- The SWPB is also responsible to provided engineering oversight to nine DFWP dams.

| Project Name | <u>Year</u> Completed | Storage (acre- feet) | Height (feet) | County |
|-------------------------------------|--------------------------|-------------------------|------------------|---------------------|
| Ackley Lake Dam | 1938 | 6,722 | 51 | Judith Basin |
| Bair Reservoir Dam | 1939 | 7,300 | 106 | Meagher |
| Cooney Dam | 1937 | 28,230 | 102 | Carbon |
| Cottonwood Dam | 1953 | 1,905 | 39 | Park |
| Deadman's Basin Dam | 1941 | 72,218 | 60 | Wheatland |
| East Fork of Rock Creek Dam | 1938 | 16,040 | 88 | Granite |
| Fred Burr Dam | 1949 | 525 | 50 | Ravalli |
| Frenchman Dam ¹ | 1952 | 2,801 | 44 | Phillips |
| Glacier Lake Dams | 1937 | 4,200 | 57 (N) 20 (S) | Carbon |
| Martinsdale Dams | 1939 | 23,348 | 91 (N) 49 (E) | Wheatland & Meagher |
| Middle Creek Dam (Hyalite) | 1951 | 10,184 | 125 | Gallatin |
| Nevada Creek Dam | 1938 | 11,152 | 105 | Powell |
| Nilan Dams | 1951 | 10,092 | 54 (N) 51 (E) | Lewis & Clark |
| North Fork of Smith River Dam | 1936 | 11,500 | 84 | Meagher |
| Painted Rocks Dam | 1939 | 32,362 | 143 | Ravalli |
| Ruby River Dam | 1938 | 37,642 | 112.5 | Madison |
| Tongue River Dam | 1940 | 79,071 | 93 | Big Horn |
| Toston Dam (Broadwater-Missouri) | 1940 | 4,100 | 51.5 | Broadwater |
| Willow Creek Dam | 1938 | 18,000 | 105 | Madison |
| Yellow Water Dam | 1938 | 3,842 | 37 | Petroleum |

MONTANA STATE WATER PROJECTS DAMS PAINTED ROCKS DAM CARTER GLACIER LAKE DAM(2) STATE OWNED WATER PROJECTS DAMS OTHER DNRC OWNED DAMS Regional Office Boundary County Boundary ∼ Rivers and Streams Lakes

Update of on-going projects from Pages 3 and 4 of the 2023 Water Storage Report:



Ongoing Projects:

- Ackley Lake Outlet Canal Rehabilitation Project (Judith Basin County), contract awarded \$357,000 Substantially complete on October 6th.
- Upper Musselshell Two Dot Canal Rehabilitation Project (Wheatland County), contract awarded \$160,000 Construction will begin mid October.
- East Fork Rock Creek Dam Rehabilitation Environmental Planning (Granite County), Current Cost \$98,265 nearing completion, EA is out for public comment.
- East Fork Rock Creek Dam Rehabilitation: Final Design (Granite County), \$972,790, Construction documents are 100% complete, awaiting final permitting and will advertise for bids Fall/Spring (depends on ability to access the site for prebid)
- Painted Rocks Dam Environmental Planning (Ravalli County), \$98,804
- State Water Projects Planning Document, completed final cost of \$160,190
- Tongue River Dam Spillway Stilling Basin Erosion Repair (Bighorn County), completed early 2023, \$132,000.
- Willow Creek Dam Feasibility Study (Madison County), \$750,000.00. On-Going. completion expected end of 2023.

Update of new projects listed on page 11 of the 2023 Water Storage Report

| Project Title | Biennium Proposed | Estimated Cost and Funding Source | Status | Current Cost |
|--|----------------------|--|--|--------------|
| DNRC East Fork Rehabilitation - Construction | 2023-2024 | \$17-18M RDG Grant \$500K RRGL Loan \$16.9M | Grant and Loan Approved Advertise for Bids Late 2023 | TBD |
| Willow Creek Rehab Final Design | 2023-2024 | \$1.3M RDG Grant \$500K General Fund OTO \$1M | Will follow completion of Feasibility Study – Winter/Spring 23/24 | TBD |



Update of project priorities listed on page 10 of the 2023 Water Storage Report



| Priority from 2023 WSR | Project Title | Estimated Cost and Funding Source | Status | Current Cost |
|---------------------------------|--|---|--|--|
| 1 | East Fork Rock Creek Dam Rehab Final Design | \$800,000 SSR | Design is complete – awaiting final EA and permitting | \$840,000 |
| 2 | East Fork of Rock Creek Rehabilitation Construction | \$17,400,00 RDG, RRGL Loan WUA contribution | Construction documents are complete, waiting for final permits and EA completion | \$17,400,00 |
| 3 | East Fork Dam Rehabilitation Environmental Planning | \$500,000 SSR | Contract initiated June 2021 Will be concluding end of 2023 | \$98,265 |
| 4 | Willow Creek Dam Feasibility Study | \$750,000 SSR | Estimated completion end of 2023/Early 2024 | \$750,000 with additional work for geotechnical work |
| 5 | Painted Rocks Dam Rehabilitation Environmental Planning | \$450,000 SSR | Initial studies complete, on- going consultation with USFS and USFWS | \$98,804 |
| 6 | Willow Creek Final Design | \$1,00,000 \$1M OTO | Waiting completion of feasibility study | N/A |
| 8 | Ackley Lake Outlet Canal Rehabilitation | \$160,046 RRGL Grant \$200,000 ARPA | Project is substantially complete | \$357,000 |
| 10 | Upper Musselshell Two Dot Canal Rehabilitation Project | \$170,046 RRGL Grant | Bids Opened Construction begins in October | \$160,000 |



Unprogrammed Work 2023

- Gate Repair/Replacement Feasibility at Tongue River Reservoir
- Engineering for PLC replacement at Tongue River Reservoir
- Major Maintenance of hydraulic gate lift system at Tongue River Reservoir
- Glacier Concrete spall repair North Dam
- Painted Rocks Spillway Repairs 2023
- Ruby Reservoir Stilling Basin Pumping and Inspection
- Allendale Fish Screen Improved automated screen cleaning system
- Completed Fish Entrainment Study for East Fork Canals – Part of Special Use Permit from USFS
- Completed Ditch Bill Easement for Fred Burr Dam
- Initiated Cabin Sale Program and completed 6 sales
- Repair/Replacement of dam monitoring instruments at Tongue, Nilan and Ruby Reservoirs



2025-2027 Planning and Prioritizing Projects for Consideration

- Willow Creek Rehabilitation -Construction
- Painted Rocks Rehabilitation Phase 1
 Final Design
- Martinsdale Spillway Replace deflecting walls
- Middle Creek Bridge, Outlet and Tower Improvements
- Condition Inventory on piezometers
- Nevada Creek Tower Safety
- Nevada Creek Dewater Impact Basin; repair conduit
- Nilan Permanent SEF Area Repair
- North Fork Tower Safety

